

ID	Task Name	Start	Finish	% Complete	Timeline											
					August	September	October	November	December	January	February	March	April	May	Jun	
1	Empowerment Park	8/11/25	5/29/26	32%												
2	Offsite Utility Work	8/11/25	9/19/25	100%												
3	Street Sidewalk	9/22/25	10/31/25	100%												
4	Street Pavement	11/3/25	11/28/25	0%												
5	Piramerter walls and Fence	10/1/25	11/25/25	40%												
6	Onsite Utility and Gradding	11/7/25	1/1/26	50%												
7	Restroom Installation	1/5/26	1/23/26	20%												
8	Parking lot and onsite SideWalks	1/5/26	2/20/26	0%												
9	Shade Structure	1/26/26	2/13/26	0%												
10	Fence and Guardrails	2/16/26	3/6/26	25%												
11	Play structures and amenities	2/16/26	5/29/26	0%												
12	Completion and final cleaning	5/18/26	5/29/26	0%												

Project: emPOWERment Park Date: 10/28/25	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			