

# Empowerment Park Milestone Schedule

Empowerment Park  
 Milestone SCHEDULE  
 PREPARED BY: KYA  
 1/08/2026

Task Name	Start	Finish	% Complete	Q3			Q4			Q1			Q2			Q3				
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
1 <input type="checkbox"/> Construction	08/11/25	07/02/26	49%																	
2 <input type="checkbox"/> Empowerment Park	08/11/25	07/02/26	49%																	
3 Offsite Utility Work	08/11/25	09/19/25	100%																	
4 Street Sidewalk	09/22/25	10/31/25	100%																	
5 Fence Along Irma	10/01/25	03/11/26	50%																	
6 Onsite Utility and Grading	11/07/25	05/20/26	50%																	
7 Restroom Installation	01/05/26	01/23/26	30%																	
8 Play Structure and Amenities	03/11/26	04/14/26	0%																	
9 Shade Structure	04/16/26	05/20/26	0%																	
10 Parking Lot and Onsite Sidewalks	06/11/26	06/12/26	0%																	
11 Street Pavement	06/18/26	06/19/26	0%																	
12 Fence Along Bell	06/18/26	06/24/26	0%																	
13 Completion and Final Cleaning	07/02/26	07/02/26	0%																	
14																				
15																				
16																				
17																				
18																				
19																				
20																				
21																				
22																				
23																				
24																				
25																				
26																				
27																				
28																				
29																				
30																				
31																				
32																				
33																				
34																				